



Arkansas State Highway and Transportation Department

*Projects to be Advanced Using
American Recovery and Reinvestment Act (ARRA) Funds
Certified December 9, 2009*



Project Information Updated February 5, 2010

*These projects are included in the current Statewide Transportation Improvement Program (STIP) or have been added by Administrative Modification or Amendment. Award amount and length also includes any change orders to the project.
A circle (●) following the State Project Number indicates a project using funding suballocated to metropolitan areas. An asterisk (*) following the County indicates a multiple (2 or more) county project. Shading indicates project has been completed.*

STATE PROJECT NUMBER	COUNTY	ROUTE	PROJECT NAME	PROJECT DESCRIPTION	LENGTH (miles)	ESTIMATED OR AWARD AMOUNT	LET DATE	CONTRACTOR	NOTICE TO PROCEED DATE	ESTIMATED OR ACTUAL COMPLETION DATE	PERCENT TIME COMPLETE
LET TO CONTRACT (99 PROJECTS)											
110505	CRITTENDEN	118	HWY. 70-I-40 (WEST MEMPHIS)	WIDEN .84 MILE TO 5 LANES WITH CURB AND GUTTER	0.84	\$ 3,196,773	20-Jan-10	APAC-Tennessee, Inc.			
110512	ST. FRANCIS	1	HWY. 1/HWY. 306 SIGNAL (COLT)	CONSTRUCT AND INSTALL TRAFFIC SIGNAL	-	\$ 159,176	14-Oct-09	All Service Electric, Inc.	6-Nov-09	Mar-10	63%
110518	ST. FRANCIS	1	CALDWELL-COLT (REHAB)	ACHM REHABILITATION OF 4.30 MILES	4.30	\$ 1,674,685	20-May-09	M & T Paving & Const. Co., Inc.	15-Jun-09	Sep-09	100%
110519	PHILLIPS	49B	HWY. 49-HWY. 242 (HELENA-W. HELENA) (REHAB)	ACHM REHABILITATION OF 1.36 MILES	1.36	\$ 455,150	20-May-09	Lehman-Roberts Company	3-Jun-09	Jul-09	100%
110520	MONROE	49	HWY. 241-NORTH (REHAB)	ACHM REHABILITATION OF 2.45 MILES	2.45	\$ 591,784	8-Apr-09	Rogers Group, Inc.	22-Apr-09	Jul-09	100%
110521	CRITTENDEN	79	HWY. 50-HWY. 70 (REHAB)	ACHM REHABILITATION OF 9.63 MILES	9.63	\$ 2,143,172	8-Apr-09	APAC-Tennessee, Inc.	20-Apr-09	Jul-09	100%
020424	GRANT	167	SALINE RIVER-NO. MILLERVILLE	WIDEN 4.91 MILES TO 5 LANES WITH SHOULDERS	4.91	\$ 23,481,686	14-Oct-09	McGeorge Contracting Co., Inc.	13-Nov-09	May-13	7%
020425	GRANT	167	NO. MILLERVILLE-SHERIDAN BYPASS	WIDEN 4.1 MILES TO 5 LANES WITH SHOULDERS	4.10	\$ 9,283,262	19-Aug-09	Cranford Construction Co.	18-Sep-09	Jul-11	21%
020426	CHICOT	65	FAIRVIEW-TOURIST INFORMATION CENTER	WIDEN 2.28 MILES TO 5 LANES WITH SHOULDERS	2.28	\$ 7,441,797	20-Jan-10	R.M. Courson, Inc.			
020448	DESHA *	65	HWY. 65 IMPROVEMENTS (GOULD)	WIDEN .21 MILE TO 4 LANES DIVIDED (EXCEPTION: 5 LANES WITH CURB AND GUTTER THROUGH GOULD)	0.21	\$ 669,207	19-Aug-09	Graves and Associates, Inc.	18-Sep-09	Oct-12	13%
020448	LINCOLN *	65	HWY. 65 IMPROVEMENTS (GOULD)	WIDEN 5.00 MILES TO 4 LANES DIVIDED (EXCEPTION: 5 LANES WITH CURB AND GUTTER THROUGH GOULD)	5.00	\$ 15,938,019	19-Aug-09	Graves and Associates, Inc.	18-Sep-09	Oct-12	13%
020478	JEFFERSON	65B/79B/365	HWY. 65B TRAFFIC SIGNALS (PINE BLUFF)	CONSTRUCT AND INSTALL TRAFFIC SIGNALS	-	\$ 417,141	20-Jan-10	Shelby Electric Company, Inc.			
020490	LINCOLN	425	STAR CITY-NORTH & SOUTH (SEL. SECS.) (REHAB)	ACHM REHABILITATION OF 5.39 MILES	5.39	\$ 1,244,109	8-Apr-09	R. M. Courson, Inc.	17-Apr-09	Jul-09	100%
020492	CHICOT	65	LITTLE LAKE BAYOU-HWY. 82 (REHAB)	ACHM REHABILITATION OF 3.75 MILES	3.75	\$ 955,021	20-May-09	R. M. Courson, Inc.	3-Jun-09	Sep-09	100%
020493	ASHLEY	82	HWYS. 52/425-WEST (REHAB)	ACHM REHABILITATION OF 6.09 MILES	6.08	\$ 1,750,102	20-May-09	R. M. Courson, Inc.	15-Jun-09	Oct-09	100%

STATE PROJECT NUMBER	COUNTY	ROUTE	PROJECT NAME	PROJECT DESCRIPTION	LENGTH (miles)	ESTIMATED OR AWARD AMOUNT	LET DATE	CONTRACTOR	NOTICE TO PROCEED DATE	ESTIMATED OR ACTUAL COMPLETION DATE	PERCENT TIME COMPLETE
020494	ARKANSAS	79	HWY. 79C-HWY. 165 (SEL. SECS.) (REHAB)	ACHM REHABILITATION OF 3.11 MILES	3.11	\$ 706,940	8-Apr-09	M & T Paving & Const. Co., Inc.	17-Apr-09	Jul-09	100%
030353	MILLER	71	LA LINE-CO. RD. 2 (GRADING & MDS)	PROVIDE GRADING AND MINOR DRAINAGE STRUCTURES FOR 2.18 MILES OF A 4-LANE DIVIDED FACILITY ON NEW LOCATION	2.18	\$ 7,321,490	9-Dec-09	L & T Construction, Inc.	26-Jan-10	Dec-11	1%
030354	MILLER	71	CO. RD. 2-DODDRIDGE (GR. & MDS)	PROVIDE GRADING AND MINOR DRAINAGE STRUCTURES FOR 2.28 MILES OF A 4-LANE DIVIDED FACILITY ON NEW LOCATION	1.77	\$ 8,176,616	8-Jul-09	Eutaw Construction Co., Inc.	21-Aug-09	Sep-11	22%
030362	HEMPSTEAD	278/29	HWY. 278/HWY. 29/SHOVER RD. SIGNAL (HOPE)	CONSTRUCT AND INSTALL TRAFFIC SIGNAL	-	\$ 141,366	9-Dec-09	All Service Electric, Inc.	31-Dec-09	Jul-10	19%
030363	HOWARD	371/980/27/278	HWY. 371 SIGNALS REHAB. (NASHVILLE)	REHABILITATE TRAFFIC SIGNALS	-	\$ 258,989	9-Dec-09	All Service Electric, Inc.	14-Jan-10	Jul-10	13%
030367	PIKE	70	KIRBY-EAST (REHAB)	ACHM REHABILITATION OF 3.06 MILES	3.06	\$ 1,063,483	8-Apr-09	Earnest Investments, LLC	22-Apr-09	Aug-09	100%
030368	NEVADA	67	PRESCOTT-SOUTH (REHAB)	ACHM REHABILITATION OF 3.44 MILES	3.44	\$ 1,146,370	20-May-09	Jet Asphalt & Rock Co., Inc.	15-Jun-09	Sep-09	100%
030369	HEMPSTEAD	278	HAZEL ST.-GREENWOOD ST. (HOPE) (REHAB)	ACHM REHABILITATION OF 1.67 MILES	1.67	\$ 358,266	20-May-09	Earnest Investments, LLC	8-Jun-09	Sep-09	100%
030370	LITTLE RIVER	71	ASHDOWN-WILTON (REHAB)	ACHM REHABILITATION OF 3.41 MILES	3.41	\$ 1,021,455	8-Apr-09	R. K. Hall Construction, LTD	27-Apr-09	Jul-09	100%
030371	SEVIER	70	DEQUEEN-WEST (REHAB)	ACHM REHABILITATION OF 1.01 MILES	1.01	\$ 397,676	20-May-09	R. K. Hall Construction, LTD	8-Jun-09	Aug-09	100%
030372	LAFAYETTE *	82	RED RIVER-EAST & WEST (REHAB)	ACHM REHABILITATION OF 1.24 MILES	1.24	\$ 343,919	8-Apr-09	R. K. Hall Construction, LTD	27-Apr-09	Aug-09	100%
030372	MILLER *	82	RED RIVER-EAST & WEST (REHAB)	ACHM REHABILITATION OF 0.84 MILE	0.84	\$ 245,656	8-Apr-09	R. K. Hall Construction, LTD	27-Apr-09	Aug-09	100%
030373	HEMPSTEAD	278	HWY. 332-OZAN (REHAB)	ACHM REHABILITATION OF 5.45 MILES	5.45	\$ 951,308	20-May-09	R. K. Hall Construction, LTD	8-Jun-09	Sep-09	100%
040457	SEBASTIAN	71	TAYLOR AVE.-HWY. 22 (STRS.)	PROVIDE STRUCTURES FOR A 4-LANE DIVIDED FACILITY ON NEW LOCATION	0.33	\$ 13,756,569	20-May-09	Jensen Construction Co.	6-Jul-09	Dec-10	39%
040458	SEBASTIAN	71	CO.RD. 8-CUSTER BLVD. (GR. & STRS.)	PROVIDE 2.69 MILES OF GRADING AND STRUCTURES FOR A 4-LANE DIVIDED FACILITY ON NEW LOCATION	2.69	\$ 11,294,748	19-Aug-09	C. Watts & Sons Const. Co., Inc.	16-Oct-09	Sep-11	16%
040488	POLK	71	CO. RD. 16-HWY. 246 (PASSING LANE)	CONSTRUCT 1 NB PASSING LANE FOR 1.36 MILES	1.36	\$ 2,239,183	20-Jan-10	Jimmy Jones Excavation, Inc.			
040498	WASHINGTON	16/74	HWY. 16/HWY. 74 SIGNAL (ELKINS)	CONSTRUCT AND INSTALL TRAFFIC SIGNAL	-	\$ 81,559	20-May-09	Traffic & Lighting Systems, LLC	6-Nov-09	Jul-10	34%
040528	SEBASTIAN	271	HWY. 271/HARVARD AVE. SIGNAL & INTERS. IMPVTS. (FT. SMITH)	IMPROVE INTERSECTION; CONSTRUCT & INSTALL TRAFFIC SIGNAL	-	\$ 239,954	20-Jan-10	Traffic Signals, Inc.			
040537	WASHINGTON	412	HWY. 112-I-540 (REHAB)	ACHM REHABILITATION OF 1.78 MILES	1.78	\$ 575,324	8-Apr-09	APAC-Arkansas, Inc. McClinton-Anchor Div.	23-Apr-09	Jul-09	100%
040538	FRANKLIN	22	CHARLESTON-EAST (REHAB)	ACHM REHABILITATION OF 3.09 MILES	3.09	\$ 712,941	20-May-09	Blackstone Construction, LLC	15-Jun-09	Sep-09	100%
040539	LOGAN	22	CANE CREEK-PEDEE CREEK (REHAB)	ACHM REHABILITATION OF 2.77 MILES	2.77	\$ 699,975	8-Apr-09	Blackstone Construction, LLC	17-Apr-09	May-09	100%

STATE PROJECT NUMBER	COUNTY	ROUTE	PROJECT NAME	PROJECT DESCRIPTION	LENGTH (miles)	ESTIMATED OR AWARD AMOUNT	LET DATE	CONTRACTOR	NOTICE TO PROCEED DATE	ESTIMATED OR ACTUAL COMPLETION DATE	PERCENT TIME COMPLETE
040540	SCOTT	71	HWY. 28-NORTH (REHAB)	ACHM REHABILITATION OF 3.47 MILES	3.47	\$ 790,646	20-May-09	Blackstone Construction, LLC	15-Jun-09	Aug-09	100%
040541	SEBASTIAN	22	I-540-EAST (FT. SMITH) (REHAB)	ACHM REHABILITATION OF 2.74 MILES	2.74	\$ 1,095,726	20-May-09	Forsgren, Inc.	8-Jun-09	Sep-09	100%
040542	POLK	71	HWY. 8-SOUTH & NORTH (REHAB)	ACHM REHABILITATION OF 1.65 MILES	1.65	\$ 581,121	8-Apr-09	R. K. Hall Construction, LTD	27-Apr-09	Jun-09	100%
040543	CRAWFORD	64	ALMA-EAST (REHAB)	ACHM REHABILITATION OF 2.00 MILES	2.00	\$ 523,200	8-Apr-09	Forsgren, Inc.	20-Apr-09	Jul-09	100%
050197	WHITE	16	HWY. 16/HOLMES RD. SIGNAL (SEARCY)	CONSTRUCT AND INSTALL TRAFFIC SIGNAL	-	\$ 117,579	20-Jan-10	Shelby Electric Co., Inc.			
050200	WHITE	167	OVERFLOW CREEK-NORTH (REHAB)	ACHM REHABILITATION OF 3.67 MILES	3.67	\$ 1,097,682	20-May-09	Delta Asphalt of Ark, Inc.	8-Jun-09	Sep-09	100%
050201	STONE	14	ROCKY BAYOU CREEK-EAST (REHAB)	ACHM REHABILITATION OF 1.57 MILES	1.57	\$ 438,853	8-Apr-09	Atlas Asphalt, Inc.	17-Apr-09	May-09	100%
050202	WHITE	167	JACKSON CO. LINE-NORTH (REHAB)	ACHM REHABILITATION OF 2.88 MILES	2.88	\$ 863,493	20-May-09	Delta Asphalt of Ark, Inc.	8-Jun-09	Aug-09	100%
050203	INDEPENDENCE *	167	PLEASANT PLAINS-SOUTH (REHAB)	ACHM REHABILITATION OF 0.50 MILE	0.50	\$ 169,966	8-Apr-09	Atlas Asphalt, Inc.	17-Apr-09	Jun-09	100%
050203	WHITE *	167	PLEASANT PLAINS-SOUTH (REHAB)	ACHM REHABILITATION OF 2.14 MILES	2.14	\$ 724,594	8-Apr-09	Atlas Asphalt, Inc.	17-Apr-09	Jun-09	100%
050204	CLEBURNE	25	GREERS FERRY DAM-SOUTH (REHAB)	ACHM REHABILITATION OF 2.66 MILES	2.66	\$ 640,977	8-Apr-09	Rogers Group, Inc.	22-Apr-09	Aug-09	100%
050205	INDEPENDENCE	69	BLACK RIVER-WEST (REHAB)	ACHM REHABILITATION OF 1.40 MILES	1.40	\$ 276,853	20-May-09	Atlas Asphalt, Inc.	3-Jun-09	Sep-09	100%
050208	WHITE	67B/31/367	HWY. 67B/HWY. 31/HWY. 367 SIGNAL (BEEBE)	CONSTRUCT AND INSTALL TRAFFIC SIGNAL	-	\$ 95,421	20-Jan-10	L.E.G. Enterprises, Inc.			
050220	INDEPENDENCE	167	HWY. 157-SOUTH (REHAB)	ACHM REHABILITATION OF 1.54 MILES	1.54	\$ 594,358	20-Jan-10	Atlas Asphalt, Inc.			
061137	GARLAND	128	SHADY GROVE RD-NO. OF HWY 270 (HOT SPRINGS)	WIDEN 0.30 MILE TO 5 LANES WITH CURB AND GUTTER	0.30	\$ 1,667,270	19-Aug-09	Martin Marietta Materials, Inc.	23-Sep-09	Jun-10	49%
061171	PULASKI	107	JACKSONVILLE CATO RD.-BAYOU METO	MAJOR WIDENING OF 0.85 MILE OF HWY. 107 TO 5-LANES WITH CURB AND GUTTER	0.85	\$ 2,965,936	14-Oct-09	Tom Lindsey Contractor, Inc.	12-Nov-09	Apr-11	16%
061176	PULASKI	CS	HWY. 176-MARYLAND AVE. (BROCKINGTON RD.) (SHERWOOD)	MAJOR WIDENING OF 0.7 MILES OF BROCKINGTON ROAD (2 LANES TO 4 LANES)	0.74	\$ 3,217,669	20-Jan-10	Redstone Const. Group, Inc.			
061177	PULASKI	67	KIEHL AVE.-HWY. 440 (F)	REHABILITATE AND WIDEN 1.35 MILES TO 6 LANES	1.35	\$ 9,463,183	20-Jan-10	Weaver-Bailey Contractors, Inc.			
061239	PULASKI	430/630	I-430/I-630 INTCHNG. MODIFICATIONS (PH. II)	CONTINUE MODIFICATION OF EXISTING INTERCHANGE	-	\$ 18,813,388	20-May-09	Kiewit Southern Co.	17-Jul-09	Nov-10	42%
061240	PULASKI	100	HWY. 100/VESTAL BLVD. SIGNAL (NORTH LITTLE ROCK)	CONSTRUCT AND INSTALL TRAFFIC SIGNAL	-	\$ 127,334	20-Jan-10	L.E.G. Enterprises, Inc.			
061245	PULASKI	40	I-30-HWY. 67 (PATCHING) (REHAB)	CONCRETE PAVEMENT PATCHING OF 1.10 MILES	1.10	\$ 1,397,875	8-Jul-09	Redstone Construction Group, Inc.	4-Aug-09	Apr-10	77%

STATE PROJECT NUMBER	COUNTY	ROUTE	PROJECT NAME	PROJECT DESCRIPTION	LENGTH (miles)	ESTIMATED OR AWARD AMOUNT	LET DATE	CONTRACTOR	NOTICE TO PROCEED DATE	ESTIMATED OR ACTUAL COMPLETION DATE	PERCENT TIME COMPLETE
061246	LONOKE	70	PULASKI CO. LINE-EAST (REHAB)	ACHM REHABILITATION OF 2.80 MILES	2.80	\$ 522,916	8-Apr-09	Redstone Construction Group, Inc.	28-Apr-09	Jun-09	100%
061247	HOT SPRING	67	GLEN ROSE-SOUTH (REHAB)	ACHM REHABILITATION OF 1.20 MILES	1.20	\$ 264,789	8-Apr-09	Cranford Construction Co.	17-Apr-09	Jun-09	100%
061248	PRAIRIE	70	HWY. 63-HWY. 33 (REHAB)	ACHM REHABILITATION OF 5.40 MILES	5.40	\$ 1,015,160	8-Apr-09	Rogers Group, Inc.	22-Apr-09	Jun-09	100%
061249	PULASKI *	165	HWY. 386-HWY. 391 (REHAB)	ACHM REHABILITATION OF 3.25 MILES	3.25	\$ 513,856	20-May-09	Cranford Construction Co.	1-Jun-09	Sep-09	100%
061249	LONOKE *	165	HWY. 386-HWY. 391 (REHAB)	ACHM REHABILITATION OF 4.00 MILES	4.00	\$ 632,438	20-May-09	Cranford Construction Co.	06/01/2009	Sep-09	100%
061250 •	PULASKI	100/365	HWYS. 100/365 ROUNDABOUT (PIKE AVE.) (NLR)	CONSTRUCTION OF ROUNDABOUT, TOTAL IMPROVEMENTS INCLUDE .17 MILES OF ROADWAY	0.17	\$ 1,330,279	14-Oct-09	Redstone Construction Group, Inc.	11-Jan-10	Oct-10	9%
070288	DALLAS	167	FORDYCE-HWY. 273	WIDEN 4.1 MILES TO 5 LANES WITH SHOULDERS	4.10	\$ 21,912,648	1-Dec-09	Ideal Construction Company	01/12/2010	Oct-12	2%
070297	UNION	167	CHAMPAGNOLLE RD.-HWY. 7S (BS. & SURF.)	PROVIDE 3.22 MILES OF BASE AND SURFACING TO COMPLETE CONSTRUCTION OF ADDITIONAL LANES	3.22	\$ 10,677,125	14-Oct-09	Ideal Construction Company	11/09/2009	Jul-11	14%
070311	CLARK	67	HWY. 67 TRAFFIC SIGNALS (ARKADELPHIA)	CONSTRUCT AND INSTALL TRAFFIC SIGNALS	-	\$ 254,213	14-Oct-09	All Service Electric, Inc.	11/13/2009	Jul-10	32%
070324	CLARK	30	I-30/HWY. 7 SIGNALS (CADDO VALLEY)	CONSTRUCT AND INSTALL TRAFFIC SIGNAL	-	\$ 146,904	20-Jan-10	L.E.G. Enterprises, Inc.			
070329	OUACHITA	79	OUACHITA RIVER-NORTH (SEL. SECS.) (REHAB)	ACHM REHABILITATION OF 2.60 MILES	2.60	\$ 1,266,856	20-May-09	Jet Asphalt & Rock Co., Inc.	3-Jun-09	Aug-09	100%
070330	DALLAS	79	CALHOUN CO. LINE-NORTH (REHAB)	ACHM REHABILITATION OF 3.61 MILES	3.61	\$ 1,081,238	8-Apr-09	Jet Asphalt & Rock Co., Inc.	17-Apr-09	Jun-09	100%
070331	CLEVELAND	79	KINGLAND-RISON (REHAB)	ACHM REHABILITATION OF 9.50 MILES	9.50	\$ 1,313,405	20-May-09	Jet Asphalt & Rock Co., Inc.	3-Jun-09	Aug-09	100%
070332	CALHOUN	167	HAMPTON-SOUTH (SEL. SECS) (REHAB)	ACHM REHABILITATION OF 4.12 MILES	4.12	\$ 1,042,559	8-Apr-09	Jet Asphalt & Rock Co., Inc.	17-Apr-09	Jun-09	100%
080142 •	FAULKNER	CS	SALEM RD. RR OVERPASS (CONWAY)	CONSTRUCT RAIL GRADE SEPARATION ALONG SALEM ROAD AT UPRR	0.32	\$ 2,682,494	19-Aug-09	Tom Lindsey Contractor, Inc.	30-Sep-09	Nov-10	32%
080319	FAULKNER	64	HWY. 64/ROOSTER RD./LOWER RIDGE RD. SIGNAL (FAULKNER CO.)	CONSTRUCT AND INSTALL TRAFFIC SIGNAL	-	\$ 149,000	8-Jul-09	Construction Management & Maintenance, Inc.	19-Aug-09	Feb-10	100%
080353	VAN BUREN	65	ARCHEY FORK BRIDGE-NORTH (REHAB)	ACHM REHABILITATION OF 5.87 MILES	5.87	\$ 1,672,877	20-May-09	Delta Asphalt of Ark, Inc.	8-Jun-09	Oct-09	100%
080354	FAULKNER	65	HWY. 25 S.-NORTH & SOUTH (REHAB)	ACHM REHABILITATION OF 2.68 MILES	2.68	\$ 758,692	8-Apr-09	Rogers Group, Inc.	22-Apr-09	Aug-09	100%
080355	YELL	10	MICKLES-EAST & WEST (REHAB)	ACHM REHABILITATION OF 5.90 MILES	5.90	\$ 930,744	8-Apr-09	Blackstone Construction, LLC	17-Apr-09	Jul-09	100%
080356	POPE	7	J STREET-HWY. 326 (RUSSELLVILLE) (REHAB)	ACHM REHABILITATION OF 1.64 MILES	1.64	\$ 454,818	20-May-09	Rogers Group, Inc.	4-Jun-09	Oct-09	100%
080357	FAULKNER	65	I-40 OFF RAMP-ON RAMP (CONWAY) (REHAB)	ACHM REHABILITATION OF 0.37 MILES	0.32	\$ 191,256	8-Apr-09	Rogers Group, Inc.	22-Apr-09	Aug-09	100%

STATE PROJECT NUMBER	COUNTY	ROUTE	PROJECT NAME	PROJECT DESCRIPTION	LENGTH (miles)	ESTIMATED OR AWARD AMOUNT	LET DATE	CONTRACTOR	NOTICE TO PROCEED DATE	ESTIMATED OR ACTUAL COMPLETION DATE	PERCENT TIME COMPLETE
080371	FAULKNER	64	I-40-SQUIRREL HILL (REHAB)	ACHM REHABILITATION OF 2.64 MILES	2.64	\$ 714,409	20-Jan-10	Cranford Construction Company			
090207	BENTON	112/264	HWY 112/HWY 264 E SIG & INTERS IMPVTS (CAVE SPRINGS)	IMPROVE INTERSECTION; CONSTRUCT & INSTALL TRAFFIC SIGNAL	-	\$ 855,587	20-Jan-10	Sweetser Construction, Inc.			
090241	BENTON	412	OKLAHOMA STATE LINE-WASHINGTON ST.	WIDEN 1.60 MILES TO 6 LANES DIVIDED WITH CURB & GUTTER	1.60	\$ 7,685,055	9-Dec-09	APAC-Arkansas, Inc., McClinton-Anchor Div.	14-Jan-10	Nov-12	2%
090261	BENTON	279/340	HWY. 279/HWY. 340/HIGHLANDS BLVD. SIG. (BELLA VISTA)	CONSTRUCT AND INSTALL TRAFFIC SIGNAL	-	\$ 111,381	20-Jan-10	Traffic Signals, Inc.			
090266	BENTON	412	SILOAM SPRINGS-EAST (REHAB)	ACHM REHABILITATION OF 5.18 MILES	5.18	\$ 2,205,512	20-May-09	APAC-Arkansas, Inc. McClinton-Anchor Div.	1-Jun-09	Aug-09	100%
090267	BOONE	65	MISSOURI STATE LINE-SOUTH (REHAB)	ACHM REHABILITATION OF 7.40 MILES	7.40	\$ 2,940,266	8-Apr-09	Leo Journagan Const. Co., Inc.	22-Apr-09	Jul-09	100%
100403	LAWRENCE	67	HWY. 230-HWY. 63 (GR. & STRS.)	PROVIDE GRADING AND STRUCTURES FOR 9.89 MILES OF A 4-LANE DIVIDED FACILITY ON NEW LOCATION	9.89	\$ 24,816,799	20-May-09	Dumey Contracting, Inc.	22-Jun-09	Dec-12	18%
100664	CRAIGHEAD	141	HWY. 141/PARKER RD. SIGNAL (JONESBORO)	CONSTRUCT AND INSTALL TRAFFIC SIGNAL	-	\$ 104,671	20-May-09	All Service Electric, Inc.	8-Jun-09	Dec-09	100%
100690	GREENE	412	REYNOLDS RD.-HWY. 49B (PARAGOULD) (REHAB)	ACHM REHABILITATION OF 1.79 MILES	1.79	\$ 734,735	20-May-09	Delta Asphalt of Ark, Inc.	8-Jun-09	Sep-09	100%
100691	MISSISSIPPI	18	I-55-WEST (BLYTHEVILLE) (REHAB)	ACHM REHABILITATION OF 0.84 MILES	0.84	\$ 350,104	8-Apr-09	Delta Asphalt of Ark, Inc.	27-Apr-09	May-09	100%
100692	CLAY	67	HWY. 328-MISSOURI STATE LINE (REHAB)	ACHM REHABILITATION OF 4.10 MILES	4.10	\$ 1,080,848	20-May-09	Delta Asphalt of Ark, Inc.	8-Jun-09	Sep-09	100%
100693	MISSISSIPPI	140	HWY. 119Y-WEST & EAST (OSCEOLA) (REHAB)	ACHM REHABILITATION OF 1.10 MILES	1.10	\$ 435,074	8-Apr-09	Delta Asphalt of Ark., Inc.	27-Apr-09	Jun-09	100%
100694	LAWRENCE	412	HWY. 67B N.-HWY. 67B S. (WALNUT RIDGE) (REHAB)	ACHM REHABILITATION OF 0.26 MILES	0.26	\$ 117,861	20-May-09	Atlas Asphalt, Inc.	1-Jun-09	Sep-09	100%
100695	RANDOLPH	67	HWY. 90-NORTH (POCAHONTAS) (REHAB)	ACHM REHABILITATION OF 1.05 MILES	1.05	\$ 247,859	8-Apr-09	Atlas Asphalt, Inc.	17-Apr-09	Aug-09	100%
100696	POINSETT	63	CRAIGHEAD CO. LINE-HWY. 69 (REHAB)	ACHM REHABILITATION OF 2.14 MILES	2.14	\$ 658,858	20-May-09	Atlas Asphalt, Inc.	1-Jun-09	Aug-09	100%
100697	CRAIGHEAD	63	HWY. 91-HWY. 226 (JONESBORO) (REHAB)	CONCRETE PAVEMENT PATCHING OF 3.59 MILES	3.59	\$ 934,305	8-Apr-09	Chester Bross Construction Co.	8-May-09	Dec-09	100%
012069	WASHINGTON *	540	I-540 INTCHNG. SHORT-TERM IMPVTS.	CONSTRUCT SHORT TERM INTERCHANGE IMPROVEMENTS AT 5 INTERCHANGES ON I-540	-	\$ 853,295	19-Aug-09	APAC-Arkansas, Inc., McClinton-Anchor Div.	29-Sep-09	Oct-10	35%
012069	BENTON *	540	I-540 INTCHNG. SHORT-TERM IMPVTS.	CONSTRUCT SHORT TERM INTERCHANGE IMPROVEMENTS AT 5 INTERCHANGES ON I-540	-	\$ 1,473,872	19-Aug-09	APAC-Arkansas, Inc., McClinton-Anchor Div.	29-Sep-09	Oct-10	35%
BR6107	RANDOLPH	CR 48	FOURCHE RIVER STR. & APPRS.	REPLACE BRIDGE	0.49	\$ 2,117,297	20-May-09	West Plains Br. & Grading, LLC	22-Jun-09	Dec-10	42%
FA0108	ARKANSAS	CR 43	CO. RD. 33-EAST (SURFACING)	SURFACE 1.30 MILES	1.30	\$ 199,844	20-May-09	M & T Paving & Const. Co., Inc.	15-Jun-09	Sep-09	100%
FA0404	BENTON	CR 9	OSAGE CREEK STR. & APPRS.	REPLACE BRIDGE	0.47	\$ 1,648,939	14-Oct-09	Manhattan Road & Bridge Co.	20-Nov-09	May-11	14%

STATE PROJECT NUMBER	COUNTY	ROUTE	PROJECT NAME	PROJECT DESCRIPTION	LENGTH (miles)	ESTIMATED OR AWARD AMOUNT	LET DATE	CONTRACTOR	NOTICE TO PROCEED DATE	ESTIMATED OR ACTUAL COMPLETION DATE	PERCENT TIME COMPLETE
FA0620	BRADLEY	CR 2	CO. RD. 69-CO. RD. 4 PHASE 2 (RECONSTRUCTION)	RECONSTRUCT 0.84 MILES	0.84	\$ 399,933	8-Jul-09	R. Thompson, Inc.	12-Aug-09	May-10	61%
FA1209	CLEBURNE	CR 79	WILBURN-NORTH (REHAB.)	REHABILITATE 2.96 MILES	2.96	\$ 359,987	20-Jan-10	Delta Asphalt, Inc.			
FA2908	HEMPSTEAD	CR 88	HWY. 278-HWY. 174 (REHAB.)	REHABILITATE 1.83 MILES	1.83	\$ 282,028	20-Jan-10	R.K. Hall Construction, LTD			
FA6013	PULASKI	CR 67	LEOPARD CREEK STRS. & APPRS.	REPLACE 2 BRIDGES	0.36	\$ 962,965	19-Aug-09	Kingridge Enterprises, Inc.	17-Sep-09	Sep-10	40%
FA6705	SHARP	CR 38	PINE CREEK STR. & APPRS.	REPLACE BRIDGE	0.72	\$ 1,231,699	20-May-09	Thompson Construction, Inc.	14-Jul-09	Dec-10	39%
LET TO CONTRACT (99 PROJECTS) - SUB-TOTAL					231.31	\$ 269,135,443					
COMPLETED (54 PROJECTS) - SUB-TOTAL					170.15	\$ 46,060,987					

SCHEDULED (17 PROJECTS)

110488	CRITTENDEN	40	ARKANSAS WELCOME CENTER (WEST MEMPHIS)	CONSTRUCT TOURIST INFO CENTER ON NEW LOC @ THE COMMON SECTION OF I-55/I-40 IN WEST MEMPHIS	-	\$ 6,000,000	Mar-10				
110517	CRITTENDEN	40	I-40 RAMP RELOCATIONS (WEST MEMPHIS)	RELOCATE RAMPS AND CONNECTOR ROUTES FOR IMPROVED TRAFFIC OPERATIONS	-	\$ 5,000,000	Mar-10				
110522 •	CRITTENDEN	CS	HWY. 77-HWY. 191 (GLEN BAILEY DRIVE) (WEST MEMPHIS)	RECONSTRUCTION OF 3300 L.F. OF EXISTING MINOR ARTERIAL	0.62	\$ 1,300,000	Feb-10				
110523 •	CRITTENDEN	CS	L.H. POLK DRIVE IMPROVEMENTS (MARION)	ADD'L LANE WIDENING AND OVERLAY OF APPROX 1000 L.F. OF MAJOR COLLECTOR STREET	0.19	\$ 197,500	Mar-10				
030348	HEMPSTEAD *	29	LEWISVILLE-HOPE (PASSING LANES)	CONSTRUCT 2 NB AND 1 NB PASSING LANES FOR 4.29 MILES	4.29	\$ 6,600,000	Mar-10				
030348	LAFAYETTE *	29	LEWISVILLE-HOPE (PASSING LANES)	CONSTRUCT 2 NB AND 1 SB PASSING LANES FOR 2.91 MILES	2.91	\$ 4,400,000	Mar-10				
040487	SEBASTIAN	22	HWY. 255-HWY. 96	WIDEN 3.02 MILES TO 5 LANES WITH SHOULDERS	3.02	\$ 17,000,000	Apr-10				
050188	WHITE	16	PANGBURN-SEARCY (PASSING LANES)	CONSTRUCT 1 NB AND 1 SB PASSING LANE FOR 2.40 MILES	2.40	\$ 3,000,000	Mar-10				
050191	INDEPENDENCE	167	HWY. 167 SIGNALS REHAB. (BATESVILLE)	CONSTRUCT AND INSTALL TRAFFIC SIGNAL	-	\$ 400,000	Apr-10				
050206	CLEBURNE	25/124	HWYS. 25/124 SIGNAL (QUITMAN)	CONSTRUCT AND INSTALL TRAFFIC SIGNALS	-	\$ 220,000	Mar-10				

STATE PROJECT NUMBER	COUNTY	ROUTE	PROJECT NAME	PROJECT DESCRIPTION	LENGTH (miles)	ESTIMATED OR AWARD AMOUNT	LET DATE	CONTRACTOR	NOTICE TO PROCEED DATE	ESTIMATED OR ACTUAL COMPLETION DATE	PERCENT TIME COMPLETE
061216	HOT SPRING	9/67/270	MALVERN DOWNTOWN SIGNALS REHAB.	REHABILITATE TRAFFIC SIGNALS	-	\$ 600,000	Mar-10				
080236	POPE	247	HWY. 7-EAST (RUSSELLVILLE BYPASS)	WIDEN 5.26 MILES TO 5 LANES WITH SHOULDERS	5.26	\$ 23,000,000	Apr-10				
080307	FAULKNER	64	VILONIA BYPASS (BS. & SURF.)	PROVIDE BASE AND SURFACING TO COMPLETE 10.40 MILES OF A 4-LANE DIVIDED FACILITY ON NEW LOCATION	10.40	\$ 32,000,000	Mar-10				
080358	VAN BUREN	65/16	HWY. 65/HWY. 16 EAST SIGNAL (CLINTON)	CONSTRUCT AND INSTALL TRAFFIC SIGNAL	-	\$ 120,000	Mar-10				
100642	CRAIGHEAD	226	HWY. 67-CASH BYPASS	WIDEN 3.55 MILES TO 4 LANES DIVIDED	3.55	\$ 27,000,000	Mar-10				
FA7516	YELL	CR 88	KINGSTON-HWY. 28 (PHASE 2)	RECONSTRUCT 1.25 MILES	1.25	\$ 1,600,000	Mar-10				
061257 •	SALINE	CS	CONGO RD.-I-30 (MILITARY RD.) (BENTON)	RIGHT OF WAY ACQUISITION AND UTILITY RELOCATION FOR MAJOR WIDENING OF 1.4 MILES OF ROADWAY (2 LANES TO 4 LANES)	1.41	\$ 15,000,000					
090224	BENTON	71	BELLA VISTA BYPASS (UTILITY RELOCATION)	RELOCATE UTILITIES FOR A FUTURE 4-LANE DIVIDED FACILITY	-	\$ 2,000,000					
SCHEDULED - SUB-TOTAL					35.30	\$ 145,437,500					
GRAND TOTAL (116 PROJECTS)					266.61	\$ 414,572,943					

NOTE: The Estimated Cost is greater than ARRA funds available. These projects will obligate \$351,544,468 of ARRA funds, which includes \$15,712,278 suballocated to metropolitan areas in Arkansas. Therefore, some projects will be partially funded with ARRA funds, with the balance funded from other Federal-aid, State and/or local funds as appropriate. Traffic signal and county road projects will be funded with 80% Federal-aid funds. Traffic signal/intersection improvement projects are limited to a maximum of \$350,000 Federal-aid funds. The Estimated Cost will be adjusted as projects are let to contract. Please check this website periodically for updated project information.